

20

ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್
ನೋಂದಾಯಿತ ಕಛೇರಿ: ೧ನೇ ಮಹಡಿ, ಪಾಲಿಕೆ ಕಟ್ಟಡ ಬ್ಲಾಕ್,
ಎಸ್.ಎನ್ ಮಾರ್ಕೆಟ್, ನೆಹರು ರಸ್ತೆ, ಶಿವಮೊಗ್ಗ - ೫೭೭೨೦೧



SHIVAMOGGA SMART CITY LIMITED
Regd Office: 1st Floor, Corporation Building block,
SN Market, Nehru Road, Shivamogga - 577201

CIN: U74999KA2017PLC100268, GSTIN: 29AAYCS3808B1Z0, PAN: AAYCS3808B, TAN: BLRS63059D
Web: <http://shivamoggasmartcity.in/> E-mail: shivamoggasmartcity@gmail.com Phone No: 08182-279951

No.SSCL/CR/CE-MoM/SI- 202019-20/

Date: 12.02.2020

Project Site Inspection note of Last Mile Connectivity project and project review proceedings by Shri. K.P. Shivakumar K.E.S., Chief Engineer/GM (Tech), Shivamogga Smart City Limited (SSCL).

Date: 07.02.2020

Time: 11.30 AM to 2.00 PM

Members Present

SSCL:

1. Shri. M Krishnappa EE, SSCL
2. Shri. Shivalingayya, AEE, SSCL
3. Shri. Ashwin, AE SSCL
4. Shri. Varun, JE SSCL

PMC:

5. Shri. Darshan C R, Infrastructure Road Expert, PMC
6. Shri. Chethan M, Assistant Construction Manager, PMC
7. Shri. Vijay, Site Engineer, PMC

CONTRACTORS:

8. Shri. Venkatesh, AGM, KMV
9. Shri. Dhananjay Rao, Project Manager, KMV
10. Shri. Shakthivelu, Site Engineer, KMV

Site Inspection Note and Proceedings of the meeting held at site

The main objective of today project site visit is to review the proceedings of previous site inspection and reviewing of joint encumbrance list and front available. Accordingly, the site Last Mile Connectivity Project- was visited and following instructions were given:


25

SL.No	Subject	Discussion/Decision	Action by	Due Date
1.	Subject-A: Last Mile Connectivity and Cycle Track	<p>a) Availability of work front to carry out all component of the contract: AE /AEE SSCL, Contractor and PMC explained to CE-SSCL with Key plan regarding available work front about 3.5 Km at following chainages; from CH 4000 to 4500m both sides from CH 4750 to 5250 both sides from CH 5250 to 5750 LHS from CH 6500 to 7000 both side to carry out all the components .</p> <p>In this connection, the contractor agreed to complete the work in above stretches by march 2020.</p> <p>b) R&R Issues: SSCL and PMC Site Engineers explained that entire stretch is free for carrying out of main carriageway, cycle track, green corridor/ parking except footpath cum RCC drain in the following stretches. LHS: 1990m RHS: 1800m</p> <p>In the above stretches about 263 no of properties to be partially removed to construct New RCC drain and Footpath.</p> <p>In this connection, as project does not have a R&R component and does not attempted to cleared these encumbrances in advance, it was informed to PMC to examine to construct new RCC drain at the available with or existing drain location, considering the balance footpath may be constructed with RCC edge band or RCC retaining wall, after due clearance of these encumbrances from the competent authority.</p> <p>The above proposal shall be examined by EE SSCL and place the subject before board to take necessary approval.</p> <p>c) Construction of Bus Bays : These locations plan be integrated with Smart Bus shelter project.</p> <p>d) Proper Entry to the Properties : Site Engineers expressed the concern put forward by local residents that</p>	Contractor	31 st March 2020
			PMC	13.02.2020
			EE-2 Corporation	15-02-2020
			PMC and SSCL	21-02-2020

SL.No	Subject	Discussion/Decision	Action by	Due Date
		<p>while raising the footpath approach to be provided for each property entrance.</p> <p>It was informed PMC to submit the proposal, may be similar to the thunder shore project with Variation if any</p>	PMC	25-02-2020
		<p>e) Status of existing street light: Provision of Electrical street lights in the estimate (119 numbers) shall be identified at site, jointly with MESCOM and SSCL electrical section. AE SSCL shall check and confirm the provisions of the LED fixtures/lamps are in Electrical Street light Energy Efficiency Project taken up by City Corporation.</p>	AEE(Elec) SSCL	28-02-2020
		<p>f) Covering slab over drain constructed by Corporation: Contractor informed that there would be variation in Drain and Road Carriageway due to i) Drain works taken up by City Corporation under Amruth scheme and till date works are not completed in the particular stretch (Alkola to DVG LHS) ii) Ongoing UGD works on carriageway by KUWS&DB Dept. from Lakshmi talkies to Police chowki</p> <p>It was instructed EE SSCL to interact with Corporation and submit the necessary Variation required if any.</p>	EE-2	28-02-2020
		<p>g) Other Provision in DPR: PMC was instructed to submit the other provision made in the DPR to complete the project concept:</p>	PMC	15-03-2020

Note:

- 1) All the above instructions should be processed as per contract agreement by PMC and EE SSCL


 (Shivakumar KP)
 Chief Engineer
 Shivamogga Smart city limited
 Shivamogga

Copy submitted to:

1. The Chairman, Shivamogga Smart City Limited and District In-Charge Secretary of the GoK for information
2. The Managing Director, Shivamogga Smart City Limited for information
3. The Commissioner, Shivamogga city corporation, Shivamogga for information and necessary action
4. The Chief Financial Officer, Shivamogga Smart City Limited for information
5. The Executive Engineer, Shivamogga Smart City Limited for information and necessary action
6. Senior Urban Planner, Shivamogga Smart City Limited for information and necessary action
7. Team Leader, Project Management Consultant for necessary action
8. Technical Assistant to CE, SSCL and concerned AEE's SSCL
9. Concerned Contractors.