

ಶಿವಮೊಗ್ಗ ಸ್ಮಾರ್ಟ್ ಸಿಟಿ ಲಿಮಿಟೆಡ್
ನೋಂದಾಯಿತ ಕಛೇರಿ: ೧ನೇ ಮಹಡಿ, ಪಾಲಿಕೆ ಕಟ್ಟಡ ಬ್ಲಾಕ್,
ಎಸ್.ಎನ್ ಮಾರ್ಕೆಟ್, ನೆಹರು ರಸ್ತೆ, ಶಿವಮೊಗ್ಗ - ೫೭೭೨೦೧



SHIVAMOGGA SMART CITY LIMITED
Regd Office: 1st Floor, Corporation Building block,
SN Market, Nehru Road, Shivamogga - 577201

CIN: U74999KA2017PLC100268, GSTIN: 29AAYCS3808B1Z0, PAN: AAYCS3808B, TAN: BLRS63059D
Web: <http://shivamoggasmartcity.in/> E-mail: shivmogasmartcity@gmail.com Phone No: 08182-279951

No.SSCL/CR/CE-MoM/SI-13/2019-20/1713

Date: 04.01.2020

Joint Site Inspection note of Smart road from Ashoka to Pro Krishnappa Circle Conducted by K P Shivakumar CE SSCL in presence of MESCOM, KWSSB&DB, NH, PMC Team and SSCL Engineers

Ref: As discussed in the stake holder coordination meeting held on 03-01-2020 at SSCL Office

Date:04.01.2020

Time:9:30AM to 11:30 AM

Members Present

SSCL:

1. Shri. A V Vijay Kumar, EE
2. Smt. Priyadarshini H.S , AEE
3. Sri.Shashidhar, AEE (Ele)
4. Shri. Bharath.B J, AE
5. Shri.Abhilash.B, AE (Ele)

MESCOM

1. Sri. D.Nataraj, SE, O&M circle
2. Sri.Veerendra , EE,
3. Sri.Raveendra, AEE, SubDivision-3
4. Sri.Kumar ram ,AE ,Unit-7,CSD-3
5. Sri.Sudheer Naik , AE ,Unit-8,CSD-3
6. **Sri.Bharath** , AE ,Unit-9,CSD-3

KWSSB&DB

1. Sri.Ramesh, EE,
2. Sri.Siddanna, AEE
3. Rukminikath,AE
4. Sri.Babu, AE

National highway

1. Sri.Peer Pasha , AEE

PMC:

1. Shri.GirishK, Construction Manager
2. Shri.Chetan Poojari, Assistant Construction Manager
3. Sri.Chandrashekar,Support Engineer

Contractors:

1. Shri. Ramu.Contractor representative (Civil,SSCL)
2. Shri. Dananjay,Site Engineer(Civil)
3. Sri.Dorai,Site Engineer(IPDS,MESCOM)
4. Sri.Tejas, Site Engineer(IPDS,MESCOM)
5. Sri.Niranjan ,Project Manager (Electrical,SSCL)

W

Joint Inspection Note

The Chief Engineer welcomed all the members to the site inspection to collect the stocks and measure at site from all the concerned departments to complete the project without further delay. Deliberations were held and the outcome of the site inspection is listed below.

Sl.No	Department/ Organisation	Deliberations and out come	Action by	Due Date
1.	MESCOM	<p>A)Superintending Engineer and Team MESCOM requested SSCL to:</p> <p>A. <u>Provide LT Cables at missing links:</u> from Chainage 211.200 to 211.900 Km at RHS .</p> <p>B. <u>Provide additional Ducts (Hume Pipes):</u> at Ch:211.930 at RHS</p> <p>C. Shifting of Damaged multiple fault cables: from Ch :210.950 to 211.900 km of RHS</p> <p>It was informed to AEE (Electrical) SSCL to get necessary proposals from MESCOM & contractor, SSCL to process for approval.</p> <p>B)Further they have requested to ensure:</p> <p>a. Cable Chambers shall be cleaned .</p> <p>b. To get test certificate for DWC pipes at CPRI.</p> <p>c. DWC pipes shall be laid to the required depth. And</p> <p>d. Hold, laying of inter locking paver work at the RHS side for next 15 days to complete as they are planned to complete their balance work within next 10 working days .</p> <p>In this connection Contractor, SSCL was instructed to assure the quality of work, maintain the project area free from debris and Ducts chamber.</p> <p>Further, it was advised to AEE, SCCL, PMC and Contractor to jointly verify the smooth passing of the cable in the DWC pipes before laying interlocking paver block.</p>	<p>AEE (Electrical) SSCL</p> <p>Contractor</p> <p>AEE,SSCL /MESCOM, PMC and Contractor</p>	<p>10.01.2020</p> <p>15.01.2020</p> <p>Continuous</p>
2.	KUWS&DB	<p>a) At grave yard PMC Shall explore the possibility of laying of water supply lines and HT/LT Cable lane by using existing Abounded RCC drain, as there is a space constraint.</p>	PMC	16.01.2020

Sl.No	Department/ Organisation	Deliberations and out come	Action by	Due Date
		<p>b) RCC drains were proposed around the water tank to avoid cutting of ROW of NH. At water tank location as the numbers of distribution water supply lines are obstructing for laying of HT/LT cable .</p> <p>It was opined to execute through Horizontal Directional Drilling (HDD) to introduce/pass the cable pipes. Accordingly contractor has to submit variation (VO) proposal and SSCL shall process to get no-objection from NH.</p>	Contractor/PMC /EE/MESCOM/NH	14.01.2020
		<p>c) Execution of cable works at existing water supply RCC chamber opposite to fire station.</p> <p>It was opined to provide suitable RCC pipes by drilling RCC wall of the chambers at suitable location through the cables to adjacent ducts</p>	Contractor/PMC	14.01.2020
3.	NH	<p>a) AEE, NH was informed that their work will be pre closure in the month of Feb 2020 and agreed to complete the balance work before 29th Feb 2020, provided that clearance of the issues related to complete balance work about 800 RMT RCC drain.</p> <p>In this connection it was informed to:</p> <p>a) Provide at grade RCC drain in front Police Balababavan and fire station till Circuit house a length of about 200 RMT to make way for additional carriage way/service lane to avoid traffic conflict at that junction. Accordingly they have agreed to complete this stretch by 18th Jan 2020</p> <p>b) Remaining 600 RMT to be laid in front of Megghan Hospital , in coordination with KUWS&DB and this reach will be re-inspect on 7th Jan 2020 at 9.30 am along with KUWS&DB.</p>	AEE,NH	18.1.2020
			KUWS&DB, NH and SSCL	On 7 th Jan 2020

The site inspection concluded with cordially.

[Handwritten Signature] 4/1/2020

(K P Shivakumar)
Chief Engineer
Shivamogga Smart city limited,
Shivamogga

Copy Submitted to:

1. The Chairman, Shivamogga Smart City Limited and District In-Charge Secretary of the GoK for information
2. The Managing Director, Shivamogga Smart City Limited for information
3. Superintending Engineer, MESCOM O&M circle, Shivamogga For information and needful
4. The Executive Engineer, MESCOM Division, Shivamogga for information and necessary action.
5. The Executive Engineer, KUWS&DB(WS Division), Shivamogga for information and necessary action.
6. The Executive Engineer, National Highway, Chitradurga for information and necessary action
7. The Executive Engineer, Shivamogga Smart City Limited for information and necessary action
8. The Assistant Executive Engineer, MESCOM SubDivision-3, Shivamogga for information and necessary action.
9. The Assistant Executive Engineer, KUWS&DB(WS Division), Shivamogga for information and necessary action.
10. The Assistant Executive Engineer, National Highway, Chitradurga for information and necessary action
11. The Assistant Executive Engineer(civil & ele), Shivamogga Smart City Limited for information and necessary action
12. Team Leader, Project management Consultant for necessary action
13. Mr. Lakshmikantha, H D infrastructure, for information and immediate necessary action.
14. Concerned Assistant Engineer(civil & ele), for follow up action.
15. Technical Assistant to CE,SSCL

MS